



CENTRAL PHILIPPINES STATE UNIVERSITY
 Kabankalan City, Negros Occidental
 Report on Government Projects / Programs / Activities
 For the 1st Quarter, CY 2017
 As of April 24, 2017

Agency / Address	Project / Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of 10 rooms Agricultural Research Technology Building with CR at Main Campus	CPSU, Kabankalan City, Negros Occidental	9,381,990.00	8-Jan-16	Liquidated damages	6-Jun-16	92.00%	8,370,870.93	completed (December 27, 2016)
Central Philippines State University, Kabankalan City, Negros Occidental	Printing of yearbook 2015	CPSU, Kabankalan City, Negros Occidental	1,133,650.00	24-Jun-16					contract will commence after the final approval of the darft (30 days term)
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of HRM Laboratory Building at Hinigaran Campus	CPSU, Kabankalan City, Negros Occidental	2,259,554.10	21-Mar-16	Liquidated damages	19-Jun-16	40.00%	338,933.12	Re-advertised and already awarded to Marjand Construction and Supply
Central Philippines State University, Kabankalan City, Negros Occidental	Printing of CPSU Handbook, series 2016	CPSU, Kabankalan City, Negros Occidental	277,400.00	1-Jun-16					contract will commence after the final approval of the darft (30 days term)
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of Laboratory Building at Sipalay Campus	CPSU Sipalay Campus	3,656,858.62	19-Aug-16	Liquidated damages	16-Jan-17	70%	1,321,030.65	on-progress
Central Philippines State University, Kabankalan City, Negros Occidental	Repair of Office Supply and Provision of Ceiling of the Stockroom	CPSU, Kabankalan City, Negros Occidental	778,900.00	7-Sep-16	None	6-Dec-16	100.00%	778,900.00	completed
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of covered court at Moises Padilla Campus (Phase 2)	CPSU Moises Padilla Campus, Moises Padilla, Negros Occidental	648,800.00	25-Nov-16	None	23-Feb-17	100.00%	648,800.00	completed

Agency / Address	Project / Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of 4 spans covered footwalk	CPSU, Kabankalan City, Negros Occidental	1,224,090.50	14-Dec-16	None	14-Mar-17	100.00%	1,224,090.50	completed
Central Philippines State University, Kabankalan City, Negros Occidental	Repair Improvement of Gymnasium	CPSU, Kabankalan City, Negros Occidental	1,942,955.32	14-Dec-16	Liquidated damages	14-Mar-17			on-progress
Central Philippines State University, Kabankalan City, Negros Occidental	Purchase of supplies Income	CPSU, Kabankalan City, Negros Occidental	989,699.85	14-Dec-16	none	13-Jan-17	100.00%	989,699.85	delivered
Central Philippines State University, Kabankalan City, Negros Occidental	Purchase of supplies MDS	CPSU, Kabankalan City, Negros Occidental	854,801.00	14-Dec-16	None	13-Jan-17	100.00%	854,801.00	delivered
Central Philippines State University, Kabankalan City, Negros Occidental	Repair / improvement of Homemaker's Home bldg.	CPSU, Kabankalan City, Negros Occidental	302,570.00	9-Dec-16	None	23-Jan-17	100.00%	302,570.00	completed
Central Philippines State University, Kabankalan City, Negros Occidental	Repair of Records Office	CPSU, Kabankalan City, Negros Occidental	495,000.00	14-Nov-16	None	13-Jan-17	100.00%	495,000.00	completed
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of Multi-purpose building at San Carlos	CPSU San Carlos Campus	2,644,308.00	6-Oct-16	none	5-Mar-17	100.00%	2,644,308.00	completed
Central Philippines State University, Kabankalan City, Negros Occidental	Construction of library extension	CPSU, Kabankalan City, Negros Occidental	3,790,375.00	3-Nov-16	Liquidated damages	2-Apr-17	40.00%		on-progress (labor = 999,500.00 + materials = 2,790,875.00)
Central Philippines State University, Kabankalan City, Negros Occidental	Purchase of Construction Materials for Hinigaran Mini Hotel	CPSU Hinigaran Campus	1,615,126.60	12-Aug-15		11-Sep-15		1,615,126.60	on-progress

Agency / Address	Project / Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Central Philippines State University, Kabankalan City, Negros Occidental	Completion of Criminology building (phase II)	CPSU, Kabankalan City, Negros Occidental	1,296,415.00	27-Feb-17		27-Jul-17			on-going
Central Philippines State University, Kabankalan City, Negros Occidental	Completion of Engineering Building	CPSU, Kabankalan City, Negros Occidental	1,493,966.00	18-Apr-17		15-Sep-17			on-going
Central Philippines State University, Kabankalan City, Negros Occidental	Completion of HRM Building at Hinigaran Campus	CPSU Hinigaran Campus	1,890,000.69	18-Apr-17		15-Sep-17			on-going

Submitted by:


FREDDIE C. MANINGO, Ph. D., CPA
 President